



22.05.2018

To, Additional Principal Chief Conservator of Forests (C), Ministry of Environment, Forest and Climate Change, Regional Office (WZ), E-5, Kendriya Paryavaran Bhawan, E-5 Arera Colony, Link Road-3, Ravishankar Nagar, Bhopal – 462016

Subject: Half Vearly Environment Compliance report of NTPC-Gadarwara, Reference: Environment Clearance J-13012/125/2009-IA.II (T) dated 22/03/2013.

Dear Sir,

Please find enclosed Half Yearly Compliance (HYC) report of NTPC-Gadarwara for the period October 2017 to March 2018, in line with the guidelines as stipulated by MoEF&CC for your perusal please.

Thanking you,

(D.Shrikhande) Additional General Manager (Environment Management Group)

> गाडरवारा सुपर धर्मल पावर प्रोजेक्ट / GADARWARA SUPER THERMAL POWER PROJECT पो : गांगई, धाना : चीचली, तहसील : गाडरवारा, जिला : नरसिंहपुर (म प्र) - 487770 PO : Gangai, Thana : Chichli, Tehsil : Gadarwara, Distt : Narsinghpur (MP) - 487770 पंजीकृत कार्यालय : एनटीपीसी भवन, इंस्टीट्युशनल एरिया, स्कोप कॉम्पलेक्स, नई दिल्ली - 110003 Registered Office : NTPC Bhavan, 7 - Institutional Area , SCOPE Complex, New Delhi - 110003 Corporate Indentification No. L4010DL1975GO1007966 Tel : 07790 - 220010, Fax : 07790 - 220013, Website Address : www.ntpc.co.in

> > Scanned by CamScanner

GADARWARA SUPER THERMAL POWER PROJECT, STAGE-I (2X800 MW)

Compliance status of Environmental Clearance Vide Letter No: J-13012/125/2009-IA,II(T) Dt:22/03/13 Period of Compliance Report – (01.10.2017 to 31.03.2018)

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018	
<u>A. Spe</u>	A. Specific Conditions:		
i	The project proponent shall set up the power project as a model plant demonstrating that ecology and development can co-exists in harmony and set examples for others to emulate similar practice.	Noted and will be complied.	
ii	Sulphur and ash contents in the coal to be use in the project shall not exceed 0.5 % and 34 % respectively at any given time. In case of variation of coal quality at any point of time fresh reference shall be made to the Ministry for suitable amendments to environmental clearance condition wherever necessary.	Noted and will be complied.	
iii	Bi-flue stack of 275 m height with flue gas velocity not less than 22 m/s shall be installed and provided with continuous online monitoring equipment's for SO_{x} , NO_x and $PM_{2.5}$ & PM_{10} . Mercury emissions from stack may also be monitored on periodic basis.	 A bi-flue stack of 275 meters height constructed and minimum flue gas velocity of 22 m/sec will be ensured during operation phase of the project. Continuous stack monitoring facility for online measurement of SO₂, NOx, Particulate Matter (PM) and Mercury level has been provided. 	
iv	No mine void filling or filling up of low lying areas with fly ash shall be undertaken.	The said stipulation will be complied during operation phase of the project.	
v	COC of 5.0 shall be adopted	Closed cycle cooling system has been designed with COC of 5.0 for optimisation of water requirment.	
vi	Continuous monitoring of Narmada River water quality in its upstream and downstream of water tapping point shall be undertaken regularly and records maintained.	Continuous monitoring of Narmada River water quality in its upstream and downstream of water tapping point shall be undertaken regularly during operation phase of the project.	
vii	The project proponent shall explore possibility for storage of excess monsoon water for use during lean season. The same could be by construction of barrage at appropriate location which could be carried out in close consultation with the WRD, Govt. of Madhya Pradesh.	In order to meet the said stipulation, Gadarwara project has already constructed weir on Narmada River in consultation with WRD, Government of Madhya Pradesh. In addition to this, Hiran WRD, Jabalpur (MP) has been approached and requested to suggest water storage scheme for Shakkar River & Sita Reva River which are tributaries of Narmada.	
viii	The ash pond design shall be such that no breach takes place even in the worst case of natural calamity. Since the geology of the area indicates sandy loam and loamy soil, the ash pond need to be appropriately lined with appropriate impermeable media.	The structure of ash dykes shall be designed, constructed and operated as per State of the Art engineering practices for the design and construction of earth dams with adequate factor of Safety. The design of ash dyke shall also take into consideration the seismic parameters.	

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
		Regular monitoring and inspection of ash dykes and an emergency response system will ensure that there are no risks of failure as apprehended.
		In addition ash pond shall be lined with suitable impermeable material like Bentonite blended clay.
		Moreover, the Fly Ash Disposal System for the project envisages the use of High Concentration Slurry Disposal (HCSD) System, which leads to solidification of the layers of ash slurry within 1-2 days. The solidified layers of ash shall be self-supporting and there will be no risk of ash flowing in the surrounding areas. For disposal of bottom ash, a conventional slurry disposal system with ash water recirculation has been envisaged.
ix	Ash pond for Stage-II (400 acres) can be considered only after the first ash pond is dispensed with by filling up of bottom ash and demonstration of 100% fly ash utilization established within four years of commissioning of the plant.	Noted and shall be complied.
	The 2^{nd} ash pond for Stage-II (400 acres) requirement should not arise and land earmarked can be converted for green belt and or water storage.	The said stipulation shall be complied during operation phase of the project.
x	Long term study shall be carried to assess impact on the ecology of the river Narmada downstream of the present project site at a different location especially at tapping points for drinking water supply and irrigation. The study shall be carried out by an institute of repute like IIT, Roorkee preferably within six months and report	Study on impact of water intake and effluent discharge for the project on ecology of River Narmada has been awarded to Centre of Advanced Study in Marine Biology, Annamalai University, Chennai vide LOA dated 17.03.2015.
	submitted to the Ministry. Thereafter the study shall be repeated after commissioning of both units of 2x800 MW and report subsequently submitted to the Ministry.	Field work completed and final report is under preparation. Final report shall be submitted to Regional Office (Western Zone) of MOEF&CC. Also, NTPC shall conduct the same study
		repeatedly as per the stipulations after commissioning of the project.
xi	The project proponent shall explore setting up of R.O System to treat cooling tower blow down discharge of about 5 cusecs and the R.O system shall be so designed so as to take care of drinking water supply for the nearest few villages.	Possibility shall be explored for setting up of RO System to treat cooling tower blow down discharge of about 5 cusecs to take care of drinking water supply for nearby villages.
xii	The village ponds / surface water bodies located within 5 kms radius of the project site shall be regenerated in the as part of its social welfare activities.	Under Various community CSR-CD works following initiatives were undertaken: 1. Five ponds in project affected villages
		(PAVs) have been identified for deepening.

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
		Work shall be carried out under Community Development works.
		 Two new ponds shall be constructed in another two PAVs under Community Development works.
xiii	An amount of Rs 45.60 Crores as one time investment shall be earmarked for activities to be taken up under CSR during construction phase of the Project. A detailed CSR Action Plan be furnished to the Ministry within 3 months. Recurring expenditure for CSR thereafter shall be Rs 9.2Crores per annum till the life of the plant. Social Audit by a reputed University or an Institute shall be carried out annually and details	A requisite fund of Rs 45.60 Crore has been earmarked for Community Development works for Gadarwara project and out of which expenditure of Rs 20.566 crore has been already done regarding Community Development works in the neighboring villages. Detail and Status of CD-CSR work is enclosed as Annexure-I .
	to be submitted to MOEF besides putting it on Company's website.	Thereafter, an amount of Rs. 9.2 Crores per annum will be earmarked as recurring expenditure for CSR activities till the life of the plant and its expense details will be submitted to the Ministry.
		In addition the social audit will be carried out as per the stipulations and its report will be submitted to MOEF&CC besides putting it on Company's website
	ral Conditions	
(i)	Vision document specifying prospective plan for the site shall be formulated and submitted to the Regional Office of the Ministry within six months.	NTPC vide letter dated 08.04.2013 has submitted a Project Vision Document to the Regional Office (Western Zone) of the Ministry of Environment and Forest & Climate Change (MOEF&CC), Bhopal.
(ii)	Scheme for implementation for harnessing solar power within the premises of the plant particularly at available roof tops shall be formulated and status of implementation shall be submitted periodically to the Regional Office of the Ministry.	Projects as well as township are in construction phase. Scheme for harnessing solar power within the premises of the plant particularly at available roof tops has been formulated and incorporated in the engineering layout of the project and same shall be implemented after completion of building works at project.
(iii)	Provision for installation of FGD shall be provided for future use.	Adequate space has been kept in the general layout plan of the project for installation of FGD plant for both the units.
		However, NTPC has already initiated an action for installing FGD Plant for controlling SOx concentration in flue gas in compliance to latest MOEF&CC emission norms for TPP dated 07.12.2015.
(iv)	Coal transportation to plant site shall be undertaken by rail and no road transportation shall be permitted.	As the MGR system for transportation of coal from Gadarwara Railway Station to the plant site is not ready and it will take some time for completion. Hence, initially it has been

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
		proposed to transport the coal through road
		route as an interim arrangement.
		The required amendment in Environment Clearance (EC) condition for permitting the coal transportation by road for Gadarwara has been accorded vide MOEF&CC letter
		J-13012/125/2009-IA.II(T) dated 01.09.2017. The compliance of the same is attached as Annexure-II.
(v)	A long term study of radio activity and heavy metals contents on coal to be used shall be carried out through a reputed institute. Thereafter mechanism for an in-built continuous monitoring for Radio activity and heavy metals in coal and fly ash (including bottom ash) be put in place.	A detailed study on chemical composition of coal used, for particularly heavy metal and radio activity contents, shall be carried out through a reputed institute once the project starts receiving the coal during operation phase.
		Consultancy Work for undertaking long term study of radio activity was awarded to 'BARC' for analyzing natural background radiation monitoring at Gadarwara project.
		'BARC' has done all initial sampling and report is under preparation.
(vi)	Utilization of 100% Fly Ash generated shall be made from 4th year of operation. Status of implementation shall be reported to the Regional Office of the Ministry from time to time.	Ash Utilization Plan has been prepared and shall be implemented in compliance to fly ash gazette notification dated 03.11.2009 and its amendment dated 25.01.2016 during the operation phase of the project.
		Expression of Interest was published, and efforts are being made for maximum utilization of fly ash from this project. ACC cement Kymore, and Prism cement Satna have shown their interest.
		Further, its status of implementation shall be also submitted to the Regional Office (Western Zone), MOEF&CC at Bhopal at regular interval.
(vii)	High Efficiency Electrostatic Precipitators (ESPs) shall be installed to ensure that particulate emission does not exceed 50 mg/Nm ³ .	The High Efficiency Electrostatic Precipitators (ESP) are designed and installed for achieving guaranteed efficiency of 99.99 %.
		However, NTPC has already initiated an action to ensure that particulate emission will be in compliance to latest MOEF&CC emission norms for TPP dated 07.12.2015.
(viii)	Adequate dust extraction system such as cyclones / bag filters and water spray system in dusty areas such as in coal handling and ash handling points, transfer areas and other vulnerable dusty areas shall be provided.	Dust extraction system at Coal crusher house and adequate no. of dust suppression systems are being provided in coal handling area including coal stock yard area, ash handling points, transfer points and other vulnerable

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
		dusty areas for control of fugitive dust Emissions.
		Dry fog dust suppression system is being provided at coal conveyor system.
		Water sprinklers will also be installed at dust prone sites in order to attenuate fugitive dust emission.
(ix)	Fly ash shall be collected in dry form and storage facility (silos) shall be provided. Unutilized fly ash shall be disposed off in the ash pond in the form of slurry form. Mercury and other heavy metals (As,Hg,Cr,Pb etc.) shall be monitored in the bottom ash as also in the effluents emanating from the existing ash pond. No ash shall be disposed off in low lying area.	An ash management scheme shall be implemented consisting of dry ash extraction system (DAES) for dry collection of fly ash with storage facility (silos). Supply of ash to entrepreneurs for utilization and promoting ash utilization to maximum possible extent and safe disposal of unused ash in the ash pond area.
		The plant shall have two different systems for ash disposal– conventional wet slurry disposal with ash water re-circulation for bottom ash and High Concentration Slurry Disposal (HCSD) for disposal of unused fly ash.
		Periodic monitoring for mercury & heavy metals in the bottom ash and water emanating from ash pond shall be done during the operation phase of the project.
		No ash shall be disposed off in low lying area.
(x)	Ash pond shall be lined with HDPE/LDPE lining or any other suitable impermeable media such that no leachate takes place at any point of time. Adequate safety measures shall also be implemented to protect the ash dyke from getting breached. Ash pond water shall be re-	To avoid the ground water contamination from bottom ash slurry, one of the bottom ash lagoons is separated by a small temporary bund and the small area shall be lined with impervious liner of 300 MM thickness.
	circulated and utilized.	Ash pond is lined with suitable impermeable material like Bentonite blended clay or HCSD layer.
		The structure of ash dykes is designed, constructed and operated as per the State of the Art engineering practices for the design and construction of earth dams with adequate factor of Safety. The design of ash dyke shall also take into consideration the seismic parameters.
(xi)	Fugitive emissions shall be controlled to prevent impact on such that no agricultural/non- agricultural land. Impact to any land shall be	AWRS system has been also envisaged. Adequate no. of dust suppression and extraction system shall be provided in coal handling area including coal stock yard area, ash handling points, transfer areas and other

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
	mitigated and suitable compensation provided in consultation with the local Panchayat.	vulnerable dusty areas for control of fugitive dust Emissions.
		Extensive plantation shall be undertaken in all available areas, selectively with Air Pollution Tolerant Index (APTI) plant species.
(xii)	Hydrogeology of the area shall be reviewed annually from an institute / organization of repute to assess impact of surface water and ground regime (especially around ash dyke). In case any deterioration is observed specific mitigation measures shall be undertaken and reports / data of water quality monitored regularly and maintained shall be submitted to the Regional Office of the Ministry.	During operation phase of the project the Hydrogeology of the area shall be reviewed annually from an institute/ organization of repute to assess impact of surface water and ground regime (especially around ash dyke) and reports of water quality monitored shall be submitted to the Regional Office of the Ministry. Hydro-geological study for Gadarwara project has been carried out by National Institute of Hydrology (NIH) Roorkee. A copy of the report shall be submitted to the Regional Office of the Ministry.
(xiii)	No ground water shall be extracted for use in operation of the power plant even in lean season.	As per the said stipulation, no ground water will be extracted for use during operation of the power plant.
(xiv)	No water bodies (including natural drainage system) in the area shall be disturbed due to activities associated with the setting up/operation of the power plant.	No water body including natural drainage system of the area has been disturbed due to activities associated with the setting up of the power plant.
		Moreover, the said stipulation will also be complied during the operation phase of the project.
(xv)	Regular monitoring of ground water level shall be carried out by establishing a network of existing wells and constructing new piezometers. Monitoring around the ash pond area shall be carried out particularly for heavy metals (Hg, Cr, As, Pb) and records maintained and submitted to the Regional Office of this Ministry. The data so obtained should be compared with the baseline data so as to ensure that the ground water quality is not adversely affected due to the project.	Adequate nos. of piezometers will be installed for regular monitoring of ground water level in and around ash pond area as per stipulation and report will be submitted to Regional Office (Western Zone) of MOEF&CC at Bhopal at regular interval during operation phase of the project.
(xvi)	Monitoring surface water quality in the area shall also be regularly conducted and records maintained. The monitored data shall be submitted to the Ministry regularly. Further, monitoring points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall be undertaken.	Monitoring of Surface water quality shall be carried out regularly as per stipulations and reports shall be submitted to Regional Office of MOEF&CC (Western Zone) at Bhopal. Monitoring for heavy metals in ground water will be also done and its record will be maintained during operation phase of the project.
(xvii)	Minimum required environmental flow suggested by the Competent Authority of the state Govt. shall be maintained in the Channel/ Rivers (as applicable) even in lean season.	Noted.

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
(xviii)	MOEF STIPULATION The treated effluents conforming to the prescribed standards only shall be re- circulated and reused within the plant. Arrangements shall be made that effluents and storm water do not get mixed.	The project shall have an integrated scheme for treatment, re-cycle and re use of effluents. Provision is being kept to recirculate cooling water and ash pond effluent. The cooling tower blow down shall be used fully/partially for ash handling, service water system, coal handling & firefighting etc. Provision is being kept for treatment, recirculation & reuse of entire quantity of coal handling plant effluents & service water effluents. The effluent treatment system comprising of neutralization pit for DM plant regeneration waste, oil separator/skimmers for oily waste, coal slurry settling pond for coal handling plant effluents, lamella clarifier for service water effluents and cooling towers for hot water etc are being provided.
		The effluents shall be treated adequately conforming to the stipulated regulatory standards. An independent plant effluent drainage system
(xix)	Waste water generated from the plant shall be	shall be constructed to ensure that plant effluents do not mix with storm water drainage. It is submitted that during normal course of
	treated before discharge to comply limits prescribed by the SPCB/CPCB.	project operation Zero Liquid Discharge (ZLD) system shall be adopted based on maximum recycle/reuse of waste water for various plant usage thereby reducing and optimizing the quantities of water requirement and effluent generation to the extent feasible.
		However, NTPC has already revised its water requirement in order to comply with the latest emission notification by MOEF&CC for TPP dated 07.12.2015.
(xx)	A sewage treatment plant shall be provided (as applicable) and the treated sewage shall be used for raising green belt/plantation.	All domestic sewage emanating from plant and township shall be treated in a sewage treatment plant. The treated sewage conforming to prescribed standards and shall be utilized for plantation & raising greenbelt to the extent possible.
(xxi)	The project proponent shall undertake rain water harvesting measures and shall develop water storage for use in operation of the plant. Rain water harvesting system shall be put in	Rain water harvesting shall be practiced as per recommendation/stipulations of Central Groundwater Authority/Board.
	place which shall comprise of rain water collection from the built up and open area in the plant premises. Action plan for implementation shall be submitted to the Regional Office of the Ministry.	A study was conducted by NIH Roorkee for rain water harvesting at plant area and for township. Proposal for implementation plan has been submitted to CGWB-Bhopal for their approval.

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
(xxii)	Additional soil for leveling of the proposed site shall be generated within the sited (to the extent possible) so that natural drainage system of the area is protected and improved.	All additional soil levelling of the project site will be done from within the sites only with all necessary precautions will be taken to protect natural drainage system of the area.
(xxiii)	Common property resource falling in the vicinity of the project area shall be identified and if any common property resource (such as grazing land, pond etc.) is falling within the plant area and is developed and handed over to the community.	There is no common property resource falling within the plant area.
(xxiv)	Adequate safety measures shall be provided in the plant area to check/minimize spontaneous fires in coal yard, especially during summer season. Copy of these measures with full details along with location plant layout shall be submitted to the Ministry as well as to the Regional Office of the Ministry.	Adequate no. of fire Spray & Hydrant system for covering the entire power station including all the auxiliaries and buildings in the plant area are being implemented. The system is completed with piping, hydrants, valves, instrumentation, hoses, nozzles, hose boxes/stations etc.
		Copy of Safety measures with full details will be submitted to RO (Western Zone), MOEF&CC at Bhopal after detailed Engineering Completion.
(xxv)	Well-designed acoustic enclosures for the DG sets and noise emitting equipment's to achieve the desirable insertion loss viz. 25 dB (A) should be provided.	Well-designed acoustic enclosures meeting the latest statutory norms for DG sets are being provided.
		Further, the compliance of latest norms on noise standard will be ensured.
(xxvi)	Storage facilities for auxiliary liquid fuel such as LDO/HFO/LSHS shall be made in the plant area in consultation with department of Explosives, Nagpur; Sulphur content in the liquid fuel shall	Storage facilities for auxiliary liquid fuel LDO/HFO are designed conforming to the safety standards and where risk is minimal.
	not exceed 0.5%. Disaster Management Plan shall be prepared to meet any eventuality in case of an accident taking place due to storage of oil.	A detailed Disaster Management Plan & Risk assessment including fire and explosion issues prepared and finalized in consultation with Department of Explosives, Nagpur and regular mock drills are being conducted as per plan in order to address any eventuality in case of an accident.
(xxvii)	First Aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phase.	All arrangements related to first aid, health & safety and sanitation for workers during construction phase of the project have been kept under the scope of EPC contractor. However, NTPC shall ensure effective compliance of the said stipulations.
		Various measures implemented during construction phase through contractor are:
		 Adequate infrastructure facilities, such as sanitation, fuel, restroom, medical facilities, safety, and suitable water supply are being provided at various stages of project construction to the labor colonies

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
		 housing the work force during construction phase of the project. The sanitary waste from these areas shall be accorded suitable treatment. Safety equipment such as earplugs and earmuffs, helmets, face shields, safety goggles etc. is being provided to workers engaged in high risk areas. A first aid center & ambulance have been established to provide immediate medical aid to the workers and their Family members. An ambulance service is available at site to transport injured workers to nearby hospitals.
(xxviii)	Noise levels emanating from turbines shall be limited to 85 dB (A) from source. For people working in the high noise area, requisite PPEs shall be provided. Workers engaged in noisy areas such as turbine area, air compressors etc. shall be periodically examined to maintain audiometric record and for treatment for any hearing loss including shifting to non-noisy/less noisy areas.	Design specification for the equipment's has been made to comply with the stipulation. Personal protective equipment has been arranged through contractors during construction phase. Periodic examination of workers during operation phase shall be done as stipulated. The workers of generator halls and other high noise area shall be provided with appropriate ear protection devices.
xxix	Regular monitoring of ambient air ground level concentration of SO ₂ , NOx, PM _{2.5} & PM ₁₀ and Hg shall be carried out in the impact zone and record maintained. If at any stage these levels are found to exceed the prescribed limits, necessary control measures shall be provide immediately. The location of the monitoring stations and frequency of monitoring shall be decided in consultation with SPCB. Periodic reports shall be submitted to the Regional office of this Ministry. The data shall also be put on the website of the company.	Regular monitoring of AAQ shall be done during the operation of the plant. The four locations of AAQMS have been finalized in consultation with MPPCB. Four (4) no. of AAQMS equipment's shall be installed at site and the infra-structure requirements for the stations are being established. Data shall be submitted to the Regional Office (Western Zone) of the MOEF&CC at Bhopal. The data shall also be put up on the website of the company during the operation phase of the project.
xxx	Green Belt consisting of 3 tiers of plantations of native species around plant not less than 100m width shall be raised (except in areas not feasible). The density of trees shall not less than 2500per ha with survival rate not less than 80%.	 Green Belt around the Main Plant area except transmission corridor shall be planted. Around 100 acres of land has been envisaged for the green belt development. Green Belt around the Township area shall be planted. Extensive afforestation has been undertaken at all available spaces in and around project. Avenue Plantation along the Road is being done.

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
		 The density of trees shall not less than 2500 per ha with all efforts to maintain the survival rate not less than 80%. Under development of green belt work 30,000 trees have been planted at project in 2017. MoU is likely to be signed for green belt development for this mansoon season-2018 by MP Van Rajya Vikash Nigam limited (MPRVVN). Details attached in Annexure- III
xxxi	An Environmental Cell comprising of at-least one expert in environmental science / engineering, occupational health and a social scientist, shall be created preferably at the project site itself and shall be headed by an officer of appropriate superiority and qualification. It shall be ensured that the Head of the Cell shall directly report to the head of the organization who would be accountable for implementation of environmental regulations and social impact improvement / mitigation measures.	An Environment Management Group (EMG) has been set up at Gadarwara STPP. The EMG will be responsible for implementing and monitoring the stipulations/ issues / statutory norms. EMG will have sufficient trained manpower and equipment for environmental monitoring and other environmental related activities to ensure compliance with statutory requirements. It shall interact regularly with the State Pollution Control Board.
		A laboratory at Gadarwara STPP will be well equipped for monitoring of ambient air quality, stack emission water/effluent quality, etc.
xxxii	The project proponent shall also adequately contribute in the development of the neighbouring villages. Special package with implementation schedule for providing potable drinking water supply in the nearby villages and schools shall be undertaken in a time bound manner.	Expenditure of Rs 20.566 crore has been done regarding Community Development works in the neighboring villages. List of CD works executed in PAVs enclosed as Annexure-I Separate budget has been earmarked for implementing CSR-CD activities for the project and shall be utilized in accordance with the said
xxxiii	CSR scheme shall be undertaken based on need based assessment in and around the villages within 5 km of the site and in constant consultation with the village Panchayat and the District Administration. As part of CSR employment of local youth after imparting relevant training as may be necessary shall be undertaken as committed.	 stipulations. Various CSR schemes have been implemented and will be continued based on need based survey in and around the villages within 5 km of the site and in consultation with the village Panchayat and the District Administration. Infrastructure works in Project Affected Villages (PAVs): CC road constructed in Village Dongargaon. Road side plantation was done in all PAVs. CC road construction in Village Chorbarheta.
		Drinking water:
	<u> </u>	Hand pumps installed in all 7 PAVs.

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
		• Payment disbursed for supply of water to each household in PAVs.
		 Sanitation: Ghat Pipariya is now open defecation free. Payment disbursed for toilet construction in each house for Gangai & Umaria villages. Toilets worth 29 lacs constructed in Village Chorbarheta.
		 Education: Boundary wall of schools under construction in all PAVs. Scholarship distributed to meritorious students of Government schools of class V, VIII & X.
		 Health: 6 medical camps and one family planning camp organized for PAVs. Upgradation of District hospital was done. Upgradation of Red Cross hospital was done.
		 Other welfare measures: Contribution made towards 2 camps for upliftment of weaker sections and one cultural program.
		 Infrastructure works in Vicinities: Two CC road constructed in Narsinghpur. Solar system installed in remotely located Village Badgaon. Community Centres constructed in various villages, Gadarwara & Village
		Detail and Status of CD works is attached as Annexure –I
xxxiv	It shall be ensured that an in-built monitoring mechanism for the CSR schemes identified is in place and annual social audit shall be got done from the nearest government institute of repute in the region. The project proponent shall also submit the status of implementation of the scheme from time to time. The achievements should be put on company's website.	The said stipulation shall be complied during operation phase of the project.

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
XXXV	Provision shall be made for the housing of construction labor (as applicable) within the site	All construction agencies working at NTPC Gadarwara Project are providing temporary
	with all necessary infrastructures and facilities such as fuel for cooking ,mobile toilets, mobile STP, safe drinking water, medical health care , crèche etc. The housing may be in the form of temporary structure to be removed after the	accommodation for their workers near to work site. The engaged contractors are responsible for providing facilities for housing of construction labor (as applicable) within the site with all necessary infrastructures and
	completion of the project.	facilities such as fuel for cooking, mobile toilets, safe drinking water, medical health care etc.
xxxvi	The project proponent shall advertise in at least two local news papers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned within seven days from the date of this clearance letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the	 The information of Environmental Clearance was published in Two newspapers widely circulated in the region; 1. Dainik Bhaskar on 27.03.2013 (Hindi) 2. Nayi Duniya on 23.03.2013 (Hindi)
	State Pollution Control Board/Committee and may seen at Website of the Ministry of Environment and Forests at <u>http://envfor.nic.in</u> .	
xxxvii	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, Zila parishad/ Municipal Corporation, urban local body and the Local NGO, if any, from whom suggestions/representations, if any, received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.	 The copy Environmental Clearance has been submitted to the following concerned offices. (1) Collector, Narsinghpur. (2) General Manager, District Trade & Industries Centre, Narsinghpur. (3) CEO, Zila Panchayat (4) Secretary, Gram Panchayat Gangai. (5) Secretary, Gram Panchayat Kudari. (6) Secretary, Gram Panchayat Chor Barheta. The Environmental Clearance has also been uploaded on the NTPC website.
xxxviii	The proponent shall upload the status of compliance of the stipulated environmental clearance conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MOEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM,RSPM (PM2.5&PM10), SO2, NOx (ambient levels as well as stack emissions) shall be displayed at a convenient location near the main gate of the company in the public domain	regularly being submitted to the Regional Office (Western Zone) of MOEF&CC at Bhopal and at the same time it is also uploaded on the NTPC website which is periodically being replaced with updated HYC report. Online continuous Stack Emission Monitoring System (CSEMS) for the parameters like particulate matter (PM) NO _X , SO ₂ , Mercury are being installed. Once the pollution control equipment are in operation the data shall be uploaded to the online emission to MPPCB and CPCB server during operation phase of the project.
xxxix	The environment statement for each financial year ending 31 st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with	The environment statement for each financial year ending 31 st March in Form-V shall be submitted once the plant becomes operational to Madhya Pradesh Pollution Control Board (MPPCB).

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
	the status of compliance of environmental	
	clearance conditions and shall also be sent to the	
	respective Regional Offices of the Ministry by e-	
	mail.	
xl	The project proponent shall submit six monthly	Latest Six monthly reports on the status of the
	reports on the status of the implementations of	implementations of the stipulated
	the stipulated environmental safeguards to the	environmental safeguards is regularly being
	Ministry of Environment and Forests, its	submitted to the MOEF&CC/MPPCB/Regional
	Regional Office, Central Pollution Control Board	Office (Western Zone, Bhopal) and at the same
	and State Pollution Control Board. The project proponent shall upload the status of compliance	time and it is also uploaded on the NTPC website which is periodically being replaced
	of the environment of the environmental	with updated HYC report.
	clearance conditions on their website and update	
	the same periodically and simultaneously send	
	the same by email to Regional office, Ministry of	
	Environment and Forests.	
xli	Regional office of the Environment & Forests	A complete set of documents including
	shall monitor the implementation of the	Environmental Impact Assessment (EIA)
	stipulated conditions. A complete set of	Report and Environment Management Plan
	documents including Environmental Impact	(EMP) along with the additional information /
	Assessment Report and Environment	clarifications were forwarded on 10.03.2014 to
	Management plan along with the additional	the Regional Office (Western Region) of
	information submitted from time to time shall be	MOEF&CC at Bhopal.
	forwarded to the Regional Office for their use during monitoring. Project proponent shall up-	
	load the compliance status in their website and	
	up-date the same from time to time at least six	
	monthly basis. Criteria pollutants levels	
	including NOx (from stack & ambient air) shall be	
	displayed at the main gate of the power plant.	
(xlii)	Separate funds shall be allocated for	The requisite funds for environmental
	implementation of environmental protection	mitigation measures have been included in the
	measures along with item – wise break –up.	project cost. Financial provision stipulated
	These cost shall be included as part of the project	towards environmental mitigate measures
	cost. The funds earmarked for the environment protection measures shall not be diverted for	shall not be diverted for other purposes.
	other purpose and year-wise expenditure should	
	be reported to the ministry.	
(xliii)	The project authorities shall inform the Regional	Shall be complied.
()	Office as well as the Ministry regarding the date	F
	of financial closure and final approval of the	
	project by the concerned authorities and the	
	dates of start of land development work and	
	commissioning of plant.	
(xliv)	Full cooperation shall be extended to the	Full cooperation shall be extended to the
	Scientists/officers from the Ministry / Regional	Scientists / officers from the Ministry /
	Office of the Ministry/ CPCB /SPCB who would be	Regional Office of the Ministry at Bhopal
	monitoring the compliance of environmental	(Western Region) / the CPCB / the MPPCB
(xlv)	status. The Ministry of Environment and Forests	during monitoring of the project. Noted.
נאוען	reserves the right to revoke the clearance if	noteu.
	conditions stipulated are not implemented to the	
	satisfaction of the Ministry. The Ministry may	

SL.NO.	MOEF STIPULATION	STATUS AS ON 31.03.2018
	also impose additional environmental conditions	
	of modify the existing ones, if necessary.	
(xlvi)	The environmental clearance accorded shall be	Noted.
	valid for a period of 5 years to start operations by the power plant	
(xlvii)	Concealing factual data or submission of false/fabricated data and failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of Environment (Protection) Act, 1986.	Noted.
(xlviii)	In case of any deviation or alteration in the project proposed including coal transportation system from those submitted to this Ministry for clearance, a fresh reference should be made to the Ministry to assess the adequacy of the condition(s) imposed and to add additional environmental protection measures required, if any.	Noted.

			CUMULATIVE	E EXPENSES	ON APPROVED CD	WORK FOR GADARWARA SL	JPER THERMAL PO	VER PROJECT														
3	COMMU	NITY		-																		
3.1	CD work	sin PAVs																				
lead	Su- Head	Area	Description	Activities	Name of village	Subject	RAP (in Lacs)	Approved (in Lacs)	Disburshed (in Lacs)	Balance (in Lacs)	Agency											
3.1	B.1.1	Infrastructur	Construction of cement concrete (CC)	CC ROAD	Chorbarheta	Construction of CC road	, ,	10.00	, 10.00	-	NTPC											
		e works **	roads & drainage, community halls,		Chorbarheta	Construction of CC road		5.53	5.53	-	CEO JP											
			Panchayat bhawan, weekly market places		Chorbarheta	Construction of CC road		17.35	17.35	-	NTPC											
			(02), passenger shelter, welcome gates,		Chorbarheta	Construction of Cement		19.34	19.34	-	NTPC											
			playgrounds, river bank ghat, public orchard, tree plantation, solar lights, etc			Concrete Road /Pathway in Chorbarehta village																
					Chorbarheta	Raising of Road Chowk at Chorbarehta		1.91	1.91	-	NTPC											
					Dongargaon	Construction of CC road		13.50	13.50	-	CEO JP											
					Dongargaon	Construction of CC road		0.51	0.51	-	NTPC											
					Dongargaon	Construction of CC pathway in Dongargaon		6.30	6.30	-	NTPC											
				Dongargaon	Construction of Cement Concrete Road / Pathway in Dongargaon Village		23.13	23.13	-	CEOJP												
						Gangai	Construction of CC road and drain at Gangai		10.00	10.00	-											
	1								Ghat pipariya	Construction of CC road	1	10.00	10.00	-	CEO JP							
					Kudari	Construction of CC road and drain at Kudari		10.00	10.00	-	CEO JP											
					Kudari	Construction of CC road in Mehrakheda,Chorbarheta,Ku dari		6.30	6.30	-	CEO JP											
				Mehrakheda	Construction of CC road in Mehrakheda,Chorbarheta,Ku dari		10.00	10.00	-	NTPC												
					Mehrakheda	Construction of CC road in Mehrakheda,		13.12	13.12	-	NTPC											
					Mehrakheda	Construction of CC road/pathway Mehrakheda		4.00	4.00	-	RES											
																Mehrakheda	Construction of Repair of Road Chorbarheta to Mehrakheda		2.45	2.45	-	NTPC
					Mehrakheda	Construction of Road- Plant Boundary to Mehrakheda		49.61	49.61	-	NTPC											
					Mehrakheda	Construction of Temporary road across Shakkar		0.37	0.37	-	RES											
					Umariya	Construction of CC road and drain at Umaria	l	10.00	10.00	-	CEO JP											
					Umariya	Construction of Road from NTPC link Road to Umaria		104.51	52.25	52.26	NTPC											
						Sub Total		327.92	275.66	52.26												
B.1		Infrastructur e works **	Construction of cement concrete (CC) roads & drainage, community halls,	Constructio n of	Chorbarheta	Construction of Community Halls		24.84	12.42	12.42	RES											

Panchayat bhawan, weekly m (02), passenger shelter, welco		Dongargaon	Construction of Community Halls	24.84	24.84	-	RES
playgrounds, river bank ghat, orchard, tree plantation, solar	public	Ghat Pipariya	Construction of Community Halls	24.84	24.84	-	RES
		Kudari	Construction of Community Halls	24.84	24.84	-	RES
		Mehrakheda	Construction of Community Halls	24.84	24.84	-	RES
		Umariya	Construction of Community Halls	24.84	24.84	-	RES
		Gangai	Construction of Community Halls	40.00	-	40.00	NTPC
			Sub Total	189.04	136.62	52.42	
	Entrance Gate	Chorbarheta	Construction of Entrance gate	2.60	2.60	-	CEOJP
		Dongargaon	Construction of Entrance gate	2.60		2.60	CEOJP
		Ghat Pipariya	Entrance gate at Ghat pipariya	2.60	2.60	-	CEOJP
		Gangai	Entrance gate in Gangai villages	2.60	2.60	-	CEOJF
		Kudari	Entrance gate in Kudari villages	2.60	2.60	-	CEOJP
		Mehrakheda	Construction of Entrance gate	2.60	2.60	-	CEOJP
		Umariya	Entrance gate in 3 villages	2.60	2.60	-	CEOJP
			Sub Total	18.20	15.60	2.60	
	Passenger	Dongargaon	Passenger shed	2.00	2.00		CEOJP
	shed	Kudari	Construction of passenger shed	2.00	2.00		CEOJP
		Ghat Pipariya	Construction of Ghat /Steps,Passenger Shed & Pond	12.00	12.00	-	CEOJP
			Sub Total	16.00	16.00	-	
	Cemetry	Ghat Pipariya	cemetery at villages Ghat Pipariya	4.44	4.44	-	CEOJP
		Kudari	Cemetery in villages Kudari	1.71	1.71	-	CEOJP
		Dongargaon	Cemetery villages Dongargaon	4.85	4.85	-	CEO JF
		Gangai	Cemetery villages Gangai	4.85	4.85	-	CEO JF
			Sub Total	15.84	15.84	-	
	Prantation	Chorbarheta	Tree Plantation	3.15	3.15		CEO JF
		Dongargaon	Tree Plantation	1.97	1.97	-	CEO JP
		Gangai	Tree Plantation	4.72	4.72	-	
		Umariya	Tree Plantation	1.18	1.18		
		Ghat Pipariya	Tree Plantation	1.97	1.97	-	
		Mehrakheda	Tree Plantation	2.75	2.75	-	
		Kudari	Tree Plantation	1.97	1.97	-	CEOJP
			Sub Total	17.71	17.71	-	
	Panchayat	Chorbarheta	Panchayat Bhawan	15.35	7.78	7.57	
	Bhawan	Gangai	Panchayat Bhawan	15.35	7.78	7.57	
			Sub Total	30.70	15.56	15.14	
	Ghat/Step	Kudari	Construction of ghat /steps	5.00	5.00	-	

				RIPTA	Mehrakheda to Ghat Pipariya	Construction of Ripta		5.56	5.56	-	PWD BRIDGE
						Sub Total		5.56	5.56	-	
B.1	B.1.1	Infrastructur e works **	Construction of cement concrete (CC) roads & drainage, community halls,	Public chabutra	Chorbarheta	Construction of public chabutra in Villages		0.35	0.35	-	CEO JP
			Panchayat bhawan, weekly market places (02), passenger shelter, welcome gates,	in Villages	Dongargaon	Construction of public chabutra in Villages		0.35	0.35	-	CEO JP
			playgrounds, river bank ghat, public orchard, tree plantation, solar lights, etc		Gangai	Construction of public chabutra in Villages(out of 1.4lacs)		0.35	0.35	-	CEOJP
					Umariya	Construction of public chabutra in Villages(out of 1.4lacs)		0.35	0.35	-	CEOJP
					Ghat Pipariya	Construction of public chabutra in Villages(out of 1.4lacs)		0.35	0.35	-	CEOJP
					Mehrakheda	Construction of public chabutra in Villages		0.35	0.35	-	CEOJP
				Kudari	Construction of public chabutra in Villages(out of 1.4lacs)		0.35	0.35	-	CEOJP	
						Sub Total		2.45	2.45	-	
			Electrical works	Dongargaon	Electrical works in PAVs`(out of 40 lacs)		8.00	8.00	-	NTPC	
			in PAVs	Kudari	Electrical works in PAVs`(out of 40 lacs)		8.00	8.00	-	NTPC	
				Mehrakheda	Electrical works in PAVs`(out of 40 lacs)		8.00	8.00	-	NTPC	
					Chorbarheta	Electrical works in PAVs`(out of 40 lacs)		8.00	8.00	-	NTPC
					Umariya	Electrical works in PAVs`(out of 40 lacs)		8.00	8.00	-	NTPC
						Sub Total		40.00	40.00	-	
				Uchit Mulya Dukan	Gangai	Construction of shed for Uchit Mulya Dukan toiletGangai		4.19	4.19		
					Gangai	Construction of shed for Uchit Mulya Dukan Gangai		3.40	3.40	-	RES
						Sub Total		7.59	7.59	-	
						TOTAL B1.1(Infrastructure)	1,080.75	676.01	573.59	122.42	404.7
.1	B.1.2	Drinking water	Overhead tanks & pipelines, hand- pumps, deepening of pond.	Installation of	Chorbarheta	Installation of Hand pumps in PAVs		2.52	2.52	-	PHE
	wa		pumps, deepening of pond.	Hand pumps	Dongargaon	Installation of Hand pumps in PAVs		2.52	2.52	-	PHE
					Gangai	Installation of Hand pumps in PAVs		2.52	2.52	-	PHE
					Ghat pipariya	Installation of Hand pumps in PAVs Installation of Hand pumps in PAVs		2.52	2.52	-	PHE
					Ghat pipariya Kudari	Installation of Hand pumps in PAVs Installation of Hand pumps in PAVs Installation of Hand pumps in PAVs		2.52	2.52		PHE PHE
					Ghat pipariya Kudari Mehrakheda	Installation of Hand pumps in PAVs Installation of Hand pumps in PAVs Installation of Hand pumps in PAVs Installation of Hand pumps in PAVs		2.52 2.52 2.52 2.52	2.52 2.52 2.52	-	PHE PHE PHE
					Ghat pipariya Kudari	Installation of Hand pumps in PAVs Installation of Hand pumps in PAVs Installation of Hand pumps in PAVs Installation of Hand pumps in		2.52	2.52	-	PHE PHE

	1	1	1	a	Dongargaon	Water supply pipeline		18.55	18.55	-	PHE
				supply pipeline	Gangai			20.00	20.00	-	PHE
				pipeline		Water supply pipeline				-	PHE
					Ghat pipariya Kudari	Water supply pipeline		9.62 19.62	9.62 19.62	-	PHE
						Water supply pipeline					
					Mehrakheda	Water supply pipeline		16.20	16.20	-	PHE
					Umariya	Water supply pipeline		15.62	15.62	-	PHE
						Sub Total		119.61	119.61	-	
				Deepening and	Chorbarheta	Deepening and widening of existing pond		5.00	5.00	-	NTPC
				widening of existing	Gangai	Deepening and widening of existing pond		5.00	5.00	-	NTPC
				pond	Dongargaon	Deepening and widening of existing pond		5.00	5.00	-	NTPC
					Kudari	Construction of ghat /steps		5.00	5.00	-	CEO JP
					Gangai	Deepening and widening of existing pond		5.00	5.00	-	NTPC
						Sub Total		25.00	25.00	-	
						TOTAL B1.2 (Drinking Water)	303.30	160.75	160.75	-	142
B.1	B.1.3	Sanitation	Individual toilets in all households,	Toilts	Dongargaon	Toilets in each house		15.30	15.30	-	CEOJP
2	5.1.0	Samation	common urinal, public garbage dumping place.		Gangai	Toilets in Every house hold in PAVs		80.69	80.69	-	CEOJP
					Ghat Pipariya	Toilets in Every house hold in PAVs		44.31	44.31	-	CEOJP
					Kudari	Toilet construction in each house in Kudari		28.05	28.05	-	CEOJP
					Umariya	Toilet in each house Umaria		4.68	4.68	-	CEOJP
					Mehrakheda	Toilet construction in each house		10.32	10.32	-	CEOJP
					Gangai	toilet block in govt high school		2.45	2.45	-	CEOJP
					Chorbarheta	Toilets in Every house hold in PAVs		28.34	28.34	-	RES
						Sub Total		214.14	214.14	-	
						TOTAL B1.2(Sanitation)	294.35	214.14	214.14	-	80
B.1	B.1.4	Education	Construction of Anganwadi, additional rooms in schools, kitchen sheds, study		Dongargaon	Boundary Walls in PAV Schools		4.06	4.06	-	CEOJP
			material, computers, books, sports item, etc			Boundary Walls in PAV Schools		2.44	2.44	-	CEOJP
					Gangai	Entrance gate of middle school Gangai		0.76	0.76	-	CEOJP
					Gangai	Toilet construction in high school		2.45	2.45	-	CEOJP
					Ghat Pipariya	Boundary wall at Ghat Pipariya		2.03	2.03	-	CEOJP
					Kudari	Boundary Walls in PAV Schools(out of 18.65lacs)		8.09	8.09	-	CEOJP
					Umariya	Boundary Walls in PAV Schools(out of 18.65lacs)		4.06	4.06	-	CEOJP
					Umariya	Addl school Boundary wall (55m)		2.23	2.23	-	NTPC
						Sub Total		26.12	26.12		NTPC
B.1	B.1.4	Education	Construction of Anganwadi, additional	Sports kit	Chorbarheta	Sub Total Sports kit(0.49815 lacs)		26.12 0.07	26.12 0.07	-	NTPC NTPC

1			Investment a survey of the state of the second	1	Ormani			0.07	0.07		NTDO
			material, computers, books, sports		Gangai	Sports kit(0.49815 lacs)		0.07	0.07		NTPC
			item, etc		Ghat pipariya	Sports kit(0.49815 lacs)		0.07	0.07		NTPC
					Kudari	Sports kit(0.49815 lacs)		0.07	0.07		NTPC
					Mehrakheda	Sports kit(0.49815 lacs)		0.07	0.07		NTPC
					Umariya	Sports kit(0.49815 lacs)		0.07	0.07		NTPC
						Sub Total		0.50	0.50	-	
				Stationery	Kudari	Stationery to students		0.14	0.14		NTPC
				to	Chorbarheta	Stationery to students		0.14	0.14	-	NTPC
				students	Dongargaon	Stationery to students		0.14	0.14	-	NTPC
					Gangai	Stationery to students		0.14	0.14	-	NTPC
					Chorbarheta	Scholarship to Students in PAVs		0.27	0.27	-	NTPC
					Dongargaon	Scholarship to Students in PAVs		0.27	0.27	-	NTPC
					Gangai	Scholarship to Students in PAVs		0.27	0.27	-	NTPC
					Ghat pipariya	Scholarship to Students in PAVs		0.27	0.27	-	NTPC
					Kudari	Scholarship to Students in PAVs		0.27	0.27		NTPC
					Mehrakheda	Scholarship to Students in PAVs		0.27	0.27		NTPC
					Umariya	Scholarship to Students in PAVs		0.27	0.27		NTPC
					Ghat pipariya	Scholarship to Students in PAVs		0.14	0.14		NTPC
					Mehrakheda	Scholarship to Students in PAVs		0.14	0.14		NTPC
					Umariya	Scholarship to Students in PAVs Sub Total		0.14 2.90	0.14 2.90	-	NTPC
B.1	B.1.4	Education	Construction of Annonwoodi additional	Marit	Chorbarheta	Merit scholarship to students		0.29	0.29		NTPC
Б.1	D.1.4	Education	Construction of Anganwadi, additional rooms in schools, kitchen sheds, study material, computers, books, sports	Merit scholarship to students	Dongargaon	Merit scholarship to students		0.29	0.29		NTPC
			item, etc	to students	Gangai	Merit scholarship to students		0.29	0.29		NTPC
					-						
					Ghat pipariya	Merit scholarship to students		0.29	0.29		NTPC
					Kudari	Merit scholarship to students		0.29	0.29		NTPC
					Mehrakheda	Merit scholarship to students		0.29	0.29		NTPC
					Umariya	Merit scholarship to students		0.29	0.29		NTPC
						Merit scholarship to students All PAV		2.20	2.20	-	
				ek:	All PAV's	Sub Total		4.25	2.05	2.20	
				Skill Developmen t		Driving Training to 55 beneficiaires PAV's		2.43	2.35		
								2.43	2.35		
				LED bulbs	Mehrakheda	LED bulbs in Mehrakheda		0.52	0.52	-	CEO JP
						Sub Total		0.52	0.52	-	
						TOTAL B1.4(EDucation)	367.00	36.71	34.43	2.20	
B.1	B.1.5	Health	Providing Ambulance, medical camps,	Family	Chorbarheta	Family planning incentive to	307.00	0.04	0.04		NTPC
5.1	5.1.5	IIcalli	additional room in Govt dispensary	planning	Chorbaniela	PAPs		0.04	0.04	-	

					Dongargaon	Family planning incentive to PAPs		0.04	0.04	-	NTPC
					Gangai	Family planning incentive to PAPs		0.04	0.04	-	NTPC
					Ghat pipariya	Family planning incentive to PAPs		0.04	0.04	-	NTPC
					Kudari	Family planning incentive to PAPs		0.04	0.04	-	NTPC
					Mehrakheda	Family planning incentive to PAPs		0.04	0.04	-	NTPC
					Umariya	Family planning incentive to PAPs		0.04	0.04	-	NTPC
						Sub Total		0.28	0.28	-	
				Medical	Chorbarheta	Medical Camps in Pav's		0.43	0.43	-	NTPC
				Camps	Ghat Pipariya	Medical Camps in Pav's		0.43	0.43	-	NTPC
					Kudari	Medical clamp Kudari		0.63	0.63	-	NTPC
					Chorbarheta	Deferantly Able PPL Camp		0.03	0.03	-	NTPC
					Gangai	Medical clamp		0.43	0.43	-	NTPC
					Dongargaon	Medical Camps		0.43	0.43	-	NTPC
					Umariya	Medical Camps		0.43	0.43	-	NTPC
					Kudari	Medical clamp Kudari		0.43	0.43	-	
				Medical	Chorbarheta	Tricycle and hearing aid		0.43	0.43	-	NTPC
			Camps			distribution		0.03	0.03		
					Mehrakheda	Deferantily Able PPL Camp			0.03	-	
					Umariya	Deferantly Able PPL Camp		0.03			
					Ghat Pipariya	Deferantly Able PPL Camp		0.03	0.03	-	
					Kudari	Deferantly Able PPL Camp		0.03	0.03	-	
					Chorbarheta	Deferantlly Able PPL Camp		0.03	0.03	-	
					Gangai	Deferantly Able PPL Camp		0.03	0.03	-	
					Dongargaon	Deferantly Able PPL Camp		0.03	0.03	-	
						Sub Total		4.32	4.56	-	
				1		TOTAL B1.5(Health)	88.02	4.59	4.84	-	
B.1	B.1.6	Other Welfare	Providing water tanker, utensils, support to Indira Awaas Scheme of	Legal awareness	Chorbarheta	Legal awareness camp,Chorbarhata		4.00	4.00	-	CEO JP
		measures	Govt for BPL's, Rural Sports, PAPs ID card, Cooperative societies formation,	camp (Upliftment	Chorbarheta	Legal awareness camp at Chichli		0.51	0.51	-	CEO JP
			Empowerment, etc.	of weaker section)	Dongargaon	Legal awareness camp at Chichli		0.51	0.51	-	CEO JP
					Gangai	Legal awareness camp at Chichli		0.51	0.51	-	CEO JP
					Ghat Pipariya	Legal awareness camp at Chichli		0.51	0.51	-	CEO JP
					Kudari	Legal awareness camp at Chichli		0.51	0.51	-	CEO JP
					Mehrakheda	Legal awareness camp at Chichli		0.51	0.51	-	CEO JP
			1	1	Umariya	Legal awareness camp at		0.51	0.51		
					Umanya	Chichli Sub Total		7.54	7.54		

	B.1.6	Other Welfare	Providing water tanker, utensils, support to Indira Awaas Scheme of	Differanly Able Camp	Chorbarheta	Medical screening Camp screening Camp		0.23	0.23	-	
		measures	Govt for BPL's, Rural Sports, PAPs ID	screening	Dongargaon	Medical screening Camp		0.23	0.23	-	
			card, Cooperative societies formation, Empowerment, etc.	Camp & Aids	Gangai	Screening Camp Medical screening Camp		0.23	0.23	-	
					Ghat Pipariya	Screening Camp Medical screening Camp		0.23	0.23	-	
					Kudari	screening Camp Medical screening Camp		0.23	0.23	-	
					Mehrakheda	screening Camp Medical screening Camp		0.23	0.23	-	
					Umariya	screening Camp Medical screening Camp		0.23	0.23	-	
				Blaulust dist	-	screening Camp		0.50	0.50		Dist REO
				Blanket dist,	Gadarwara	Blanket distribution					
						Sub Total		2.10	2.10	-	NTPC
				Cultural Program	Chorbarheta	Cultural Program Chorbarehta		0.51	0.51	-	NTPC
					Mehrakheda	Contribution towards cultural program		0.25	0.25	-	
						Sub Total		0.76	0.76	-	NTPC
				Water	Mehrakheda	Water tanker		0.78	0.78	-	NTPC
				tanker And	Dongargaon	Water tanker		0.78	0.78		NTPC
				water ATM	Gangai	Water ATM shed and Elec.conection		1.70	1.70	-	NTPC
					Chorbarheta	Water tanker		1.00	1.00		NTPC
					Gangai	Water tanker		1.00	1.00		NTPC
					Ghat Pipariya	Water tanker		1.00	1.00		NTPC
					Umariya	Water tanker		1.00	1.00		NTPC
					Kudari	Water tanker		1.00	1.00		NTPC
					- Cuuch	Sub Total		8.26	8.26	-	
		SUM B.1				TOTAL B1.6 (Other Welfare)	255.00	18.65	18.65	-	
		SUM B.1				Welfare)				-	
, ,	CD in vic		Vill Tabsil town/Dist				255.00 2,388.42	18.65 1,110.85	18.65 1,006.40	124.62	
	CD in vic B.2.1	cinity Infrastructur	Vill.Tehsil,town/Dist. Construction of CC roads & drainage, community halls, public orchard, facilities at	CC roads	Narsinghpur	Welfare) CUMMULATIVE B.1 Paver blocks in Collector				- 124.62 -	Collector
		cinity	,		Narsinghpur Narsinghpur	Welfare) CUMMULATIVE B.1		1,110.85	1,006.40	- 124.62 - -	Collector NTPC
		cinity Infrastructur	Construction of CC roads & drainage, community halls, public orchard, facilities at railway station , solarlights, Indoor stadium		• •	Welfare) CUMMULATIVE B.1 Paver blocks in Collector Office		1,110.85 7.09	1,006.40 7.09	-	
		cinity Infrastructur	Construction of CC roads & drainage, community halls, public orchard, facilities at railway station, solarlights, Indoor stadium with Auditorium [*] & swimming pool at Narsinghpur, Outdoor stadium with		Narsinghpur	Welfare) CUMMULATIVE B.1 Paver blocks in Collector Office Petrol engine for fibre boat Renovation works at Govt quarters at Narsinghpur-		1,110.85 7.09 3.75	1,006.40 7.09 3.75	-	
		cinity Infrastructur	Construction of CC roads & drainage, community halls, public orchard, facilities at railway station, solarlights, Indoor stadium with Auditorium [*] & swimming pool at Narsinghpur, Outdoor stadium with		Narsinghpur Narsinghpur Gadarwara	Welfare) CUMMULATIVE B.1 Paver blocks in Collector Office Petrol engine for fibre boat Renovation works at Govt quarters at Narsinghpur- fencing Construction of CC Road, Drain and Levelling in New Tahsil office complex		1,110.85 7.09 3.75 2.45 15.91	1,006.40 7.09 3.75 2.45 15.91	-	
		cinity Infrastructur	Construction of CC roads & drainage, community halls, public orchard, facilities at railway station, solarlights, Indoor stadium with Auditorium [*] & swimming pool at Narsinghpur, Outdoor stadium with		Narsinghpur Narsinghpur Gadarwara Barman	Welfare) CUMMULATIVE B.1 Paver blocks in Collector Office Petrol engine for fibre boat Renovation works at Govt quarters at Narsinghpur- fencing Construction of CC Road, Drain and Levelling in New Tahsil office complex Fair at Barman Ghat		1,110.85 7.09 3.75 2.45 15.91 1.50	1,006.40 7.09 3.75 2.45 15.91 1.50	-	NTPC
		cinity Infrastructur	Construction of CC roads & drainage, community halls, public orchard, facilities at railway station, solarlights, Indoor stadium with Auditorium [*] & swimming pool at Narsinghpur, Outdoor stadium with		Narsinghpur Narsinghpur Gadarwara	Welfare) CUMMULATIVE B.1 Paver blocks in Collector Office Petrol engine for fibre boat Renovation works at Govt quarters at Narsinghpur- fencing Construction of CC Road, Drain and Levelling in New Tahsil office complex		1,110.85 7.09 3.75 2.45 15.91	1,006.40 7.09 3.75 2.45 15.91	-	
2 B.2		cinity Infrastructur	Construction of CC roads & drainage, community halls, public orchard, facilities at railway station, solarlights, Indoor stadium with Auditorium [*] & swimming pool at Narsinghpur, Outdoor stadium with		Narsinghpur Narsinghpur Gadarwara Barman	Welfare) CUMMULATIVE B.1 Paver blocks in Collector Office Petrol engine for fibre boat Renovation works at Govt quarters at Narsinghpur- fencing Construction of CC Road, Drain and Levelling in New Tahsil office complex Fair at Barman Ghat Construction of Road grom		1,110.85 7.09 3.75 2.45 15.91 1.50	1,006.40 7.09 3.75 2.45 15.91 1.50	-	NTPC
		cinity Infrastructur	Construction of CC roads & drainage, community halls, public orchard, facilities at railway station, solarlights, Indoor stadium with Auditorium [*] & swimming pool at Narsinghpur, Outdoor stadium with		Narsinghpur Narsinghpur Gadarwara Barman Bhatera	Welfare) CUMMULATIVE B.1 Paver blocks in Collector Office Petrol engine for fibre boat Renovation works at Govt quarters at Narsinghpur- fencing Construction of CC Road, Drain and Levelling in New Tahsil office complex Fair at Barman Ghat Construction of Road grom Bhatera to Narmada River Construction of Ghat at		1,110.85 7.09 3.75 2.45 15.91 1.50 52.00	1,006.40 7.09 3.75 2.45 15.91 15.91 1.50 26.34		NTPC

26.05 2.00 24.76 17.00 20.85 15.73 3.00 16.70 7.89 18.58	- CEO JP - NTPC - 17.00 20.85 15.73 - 16.70
24.76 17.00 20.85 15.73 3.00 16.70 7.89	- 17.00 20.85 15.73 -
24.76 17.00 20.85 15.73 3.00 16.70 7.89	- 17.00 20.85 15.73 -
24.76 17.00 20.85 15.73 3.00 16.70 7.89	- 17.00 20.85 15.73 -
17.00 20.85 15.73 3.00 16.70 7.89	17.00 20.85 15.73 -
17.00 20.85 15.73 3.00 16.70 7.89	17.00 20.85 15.73 -
20.85 15.73 3.00 16.70 7.89	20.85 15.73 -
15.73 3.00 16.70 7.89	-
15.73 3.00 16.70 7.89	-
15.73 3.00 16.70 7.89	-
3.00 16.70 7.89	-
3.00 16.70 7.89	-
16.70 7.89	
16.70 7.89	16.70
7.89	16.70
7.89	10.70
	- 1
18.58	-
18.58	18.57
	18.57
35.00	35.00
45.25	45.25
7.85	- Collector
	001100101
370.20	264.76
	12.50
12 50	12.50
12.00	12.00
12.50	12.50 RES
	12.50
	82.00
	- RES
0.50	- KES
25.00	- RES
5.00	-
3.00	-
10.00	-
1	
3.00	
3.00	
3.00	1
4.00	
4.00	
4.00	
	7.85 370.20 12.50 12.50 12.50 12.50 25.00 5.00 3.00

						Sub Total		282.50	150.50	132.00	
						TOTAL B.2.1 (Infrastructure)	1,312.62	917.46	520.70	396.76	
2	B.2.2	Drinking Water	Hand pump	Hand- pumps	Chichli Block	Hand Pumps insttalation Raipur, Chandankheda, Heerarapur		3.90	3.90	-	
						Sub Total		3.90	3.90	-	
						TOTAL B.2.2 (Drinking	25.00	3.90	3.90	-	
						water)					
3.2	B.2.2	Sanitation	Toilet	Public toilets	Narsinghpur	Construction of Public toilets in various villages in Narsinghpur		115.25	115.25	-	
			Narsinghpur	Construction of Public toilets in various villages in Narsinghpur		144.75	144.75	-	RES		
								260.00	260.00	-	
						TOTAL B.2.2 (Sanitation)	260.00	260.00	260.00	-	
B.2	B.2.3 Education Construction of aanganwadis, additional rooms in schools, sheds, study material, computers, books, sports item atc	School ctiivites	Narsinghpur	Furnitures in Auditorium at PG college , Narsinghpur		20.00	20.00	-	NTPC		
		sports item, etc		Narsinghpur	Govt coachinng centre UDAAN		20.67	16.54	20.53		
				Narsinghpur	Govt coachinng centre UDAAN						
					Narsinghpur	Construction of C. C Road in front of Auditorium at PG College Narsinghpur		2.50	2.50	0.62	RES
				Narsinghpur	Construction of Cement concrete road in PG College, Narsinghpur		0.62	0.62 -	2.63	RES	
					Narsinghpur	False ceiling in Govt Excellent School, Narsinghpur		1.18	3.81	-	RES
					Narsinghpur	False ceiling in Govt PG College, Narsinghpur		3.81	3.81	0.20	RES
					Narsinghpur	Fixing of Paver block in Govt Excellent School, Narsinghpur		7.98	7.78	-	PWD
					Narsinghpur	Renovation in Govt Hospital Narsingpur		27.88	27.88	-	RES
					Narsinghpur	Construction of Community Mess in Govt. MLB School Narsinghpur		10.00	10.00	-	PWD
					Gadarwara	School Chalo Abhiyan		1.88	1.88	4.13	
					Kathotiya	Boundary wall in High school		18.83	9.42	9.42	RES
					Gadarwara	CC road and Pavers fixing at BTI		15.91	15.91	-	NTPC
					Gadarwara	Construction of Community Hall, Dining Hall in BTI, Gadarwara		10.00	10.00	-	RES
					Chichli Block	Construction of toilet in GHS Raipur		2.45	2.45	-	
					Chichli Block	Boundry wall In Govt. School Raipur (SMDC HIGH SCHOOL)		5.00	5.00	-	

					. <u> </u>						
					Chichli Block	Boundry wall In Govt. School Shinhpur Chhota (SMDC HIGH SCHOOL)		5.00	5.00	-	
					Chichli Block	Boundry wall In Govt. School Kahargoan (SMDC HIGH SCHOOL)		4.00	4.00	-	
					Chichli Block	Boundry wall In Govt. School Khairua (SMDC HIGH SCHOOL)		4.00	4.00	-	
					Chichli Block	Boundry wall In Govt. School Kathotiya (SMDC HIGH SCHOOL)		4.00	4.00	-	
					Chichli Block	Boundry wall In Govt. School Shiregaon (SMDC HIGH SCHOOL)		4.00	4.00	-	
					Chichli Block	Boundry wall In Govt. School Pachama (SMDC HIGH SCHOOL)		5.00	5.00	-	
					Saikheda Block	Boundry wall In Govt. School Bhidwani (SMDC HIGH SCHOOL)		3.00	3.00		
					Saikheda Block	Boundry wall In Govt. School Piparpani (SMDC HIGH SCHOOL)		4.00	4.00		
					Saikheda Block	Boundry wall In Govt. School Adegaon kala (SMDC HIGH SCHOOL)		3.00	3.00		
				Saikheda Block	Boundry wall In Govt. School Dungariya (SMDC HIGH SCHOOL)		4.00	4.00			
					Saikheda Block	Boundry wall In Govt. School Surshipar (SMDC HIGH SCHOOL)		4.00	4.00		
					Saikheda Block	Boundry wall In Govt. School Saikheda (SMDC HIGH SCHOOL)		5.00	5.00		
					Saikheda Block	Boundry wall In High School Kathotiya.		18.83	9.42	9.42	
						Sub Total		216.54	196.01	41.68	
						TOTAL B.2.3 (Education)	267.50	216.54	196.01		
B.2	B.2.4	Health	Ambulance, health centre up-gradation, medical camps, awareness camps, etc.	Health Facilities	Narsinghpur	Financial assisstance to Sh Vivek Kaurav for kidney transplant		1.50	1.50		Collector
					Narsinghpur	Providing Health Facilities at Narsinghpur		14.90	14.90		NTPC
					Gadarwara	Providing Multi para monitor at Gadarwara Hosp		2.10	2.10	-	NTPC
					Gadarwara	Medical clamp		0.50	0.50	-	
					Gadarwara	Addl wards in Hospital at gadarwara		32.00	32.00	-	RES
					Gadarwara	Construction of drain in Govt Hospital at Gadarwara		18.60	18.60	-	RES
						Sub Total		69.60	69.60	-	
		SUM B.2				TOTAL B.2.1 (Health)	306.25	69.60	69.60	-	
						CUMMULATIVE B.2	2,171.37	1,467.50	1,050.21	396.76	
						CUMMULATIVE B1+B2	4,559.79	2,578.35	2,056.61	521.38	-
							-,000110	2,010.00	2,000.01	021.00	

EC Amendment Compliance report of :- 2x800 MW (Stage-I) Gadarwara Super Thermal Power Project near villages Gangai, Umaraiya, Mehrakheda, Chorbarheta, Dongergaon and Kudari, in Gadarwara Tehsil, Narsinghpur Distt. in Madhya Pradesh by M/s NTPC Ltd.-reg. amendment in EC. (File No: J-13012/125/2009-IA.II(T)

The proposal has been considered by the EAC (Thermal) in its 8th meeting held on 24.7.2017. In acceptance of recommendations of the EAC (Thermal) in its 8th meeting held on 24.7.2017, the *Ministry hereby amends the EC dated 22.3.2013 for change in coal source from Talaipalli coal block* to Pakri Barwadih coal block and for transportation of 8 MTPA coal by road for a distance of 15 km till December, 2018 subject to following additional conditions:

S.no.	Compliance	Status	
1	Road repair and maintenance is to be carried out by NTPC.	Shall be complied, whereas required	
2	Trucks shall be covered with tarpaulin and properly stamped to ensure that tarpaulin is properly tied with the help of rope and truck shall be fully covered so that there is no spillage of coal and/or emission of dust during transportation.	Shall be complied. This condition has been incorporated in letter of award to the transporter / contract	
3	Continuous water sprinkling, sweeping and dust control measures shall be carried out through out the road for minimising the air pollution.	Shall be complied, during the transportation of Coal from coal siding to plant.	
4	Plantation shall be carried out along side of the road for noise attenuation and control of air borne dust.	It is being complied and in progress.	
5	Plantation shall also be carried out on the banks of Sangam confluence of Shakkar nadi and Narmada nadi.	 In compliance to the said stipulation the plantation activity will be carried out; In and around the proposed site is agricultural land and greenery already exists In consultation with Revenue department for availability of land for plantation. Discussion for MOU with forest department to carry out plantation once land available to us. 	

Tree Plantation Status:-

	Tree Plantation Scheme	Plantation area	No. of Trees Planted	Status
1	Under Accelerated afforestation drive with the State Forest Departments of Madhya Pradesh, Bihar, Assam, Karnataka, Andhra Pradesh, Telengana and Maharashtra to plant 10 million trees	In seven divisions of M.P. – 2016-17 (One time program)	Total 1 crore tree planted. Out of which 50 Lakhs tree plantation in MP. (Rest in other states)	Completed
2	Under the scheme Intended Nationally Determined Contribution (INDC-2030) creating additional Carbon Sink	MOU for 50 thousand tree plantation per year, through MPRVVNL in Seoni District	1 lakh tree planted	For 2018
	(10 years program)	-2016 and 2017 target completed		
3	Mass tree plantation under – Namami Devi Narmade program driven by honorable CM of MP On 2 nd July'2017	Near Project	30000 trees	Completed
		Tree planted by employees and villagers	1000 trees	Completed
4	Environment day 5 th June 2017	Saplings distributed to project affected villagers	10000 trees	Completed
		Near Project	20000 trees	Completed
5	Green Belt Development	Inside Project	10500 trees	(likely to be done in this mansoon- 2018) through MPRVVN